RASTA
Center for Road Technology

BRUHAT BANGALORE MAHANAGARA PALIKE

INSPECTION REPORT

Sl No	Item	Description
1	**Name of Work**	Improvements of roads and drains in 2nd and 3rd cross, Shanthivana in ward no 08, Kogigehalli Sub Division (Sl.No.5)
2	**Estimate Cost**	Rs.18.00 lakhs
3	**Administrative Approval No and Date**	BBMP/JC/Yel/AA/225/ 12-13, dt:14/05/2012
4	**Technical sanction No. and Date**	BBMP/EE/BTP/TS/117/ 12-13, dt:15-05-2012
5	**Job Code No. and P Code No.**	008-12-000065/P-1771
6	**Tender Direct Entrested to KRIDL**	Tender Work
7	**If Tender, Tender Notification No. Date and Publication in daily news Paper**	No:EE/BTP/BBMP/E-Tend/02/2012-13, dt:15-05-2012
8	**Tender Approved Details**	JC on note sheet para ( ) dt:13/07/2012
9	**Work Order No and Date**	EE/BTP/BBMP/Tend/37/2012-13, dt:07-08-2012
10	**Stipulation time of Completion**	60 days
11	**Actual Date of Commencement**	28-03-2013
12	**Actual Date of Completion**	29-06-2013

13	**Delay if any**	Yes
14	**Reason for Delay**	Due to BWSSB work was in progress at that time
15	**Payment made till date.**	8.295 lakhs
16	**BR NO. and Date**	BR No: 101/29-06-2013
17	**Status of Work**	Completed
18	**Photograph verfied**	Yes
19	**Date of Inspection**	28.05.15
20	**MB No. and Page No.**	193020
21	**Test Result**	Please Refer Anncxure -1
22	**Section officer**	Dayanand H S AE Neelakantaiah K P AEE
23	**Sub Division Officer**	Kodigehalli Sub Division
24	**Observation**	Please Refer Anncxure -1
a	**Work Quality**	Satisfactory
b	**Comments**	The change of place of work from Shantivana to LKR nagar has been indicated orally and Letter of ammendment was sought.Accordingly, the roads were inspected at LKR Nagar. It was oberved that the SDBC has an average thickness of 22mm. This deficiency could be attributed to the wear and tear, settlement, whip off, over a period of about 2 years which the pavement has already served.The surface texture seems to be open.This could be due to less fines and since the Mix design has not been followed. However the overall work has been carried out with good quality according to specifications.The works stands completed as on date and is found satisfactory the Bill may be considered for clearance on producing the letter of Amendment of Change of Work place from Shantivana to LKR Nagar.

Executive Engineer
Byatarayanapura Division
Yalahanka Zone, B.B.M.P.
Bangalore-560092

Dr. Krishnamurthy
Professor - PG Studies
RASTA Centre for Road Technology
VOLVO Construction Equipment Campus
Phase I, Peenya Industrial Area
Bangalore – 560 058, India

RASTA
Center for Road Technology

BRUHAT BANGALORE MAHANAGARA PALIKE

ANNEXURE 2- INSPECTION REPORT - OBSERVATIONS

Name of the Work: Improvements of roads and drains in 2nd and 3rd cross Shantivana in ward no-8 Kodigehalli sub division

Sl No	Item	Measurements and Qty as per Claims (MB & Bills)	Measurements and Qty as per Actuals @ LKR Nagar	Deviation	% Deviation
1	Average Width,m	Records show the measurements of roads and drain improvements at Shantivana	5.0m avg	--	--
2	Providing & Laying thickness of WMM		147mm thickness	--	--
3	Providing & Laying SDBC		22mm	--	--

Executive Engineer
Byatarayanapura Division
Yalahanka Zone, B.B.M.P.
Bangalore-560092

Dr. Krishnamurthy
Professor - PG Studies
RASTA Centre for Road Technology
VOLVO Construction Equipment Campus
Phase I, Peenya Industrial Area
Bangalore – 560 058, India